

TRANSPORT REFORM AND REHABILITATION CENTER

LOAN NO. 8143-GE
(SECOND SECONDARY AND LOCAL ROADS
REHABILITATION PROJECT)

Special Purpose Project Financial Statements

For the Year Ended 31 December 2018

**TRANSPORT REFORM AND REHABILITATION CENTER
SECOND SECONDARY AND LOCAL ROADS REHABILITATION
LOAN NO. 8143-GE**

TABLE OF CONTENTS

	Page
STATEMENT OF MANAGEMENT'S RESPONSIBILITIES FOR THE PREPARATION AND APPROVAL OF THE SPECIAL PURPOSE PROJECT FINANCIAL STATEMENTS	1
INDEPENDENT AUDITORS' REPORT	2-3
SPECIAL PURPOSE PROJECT FINANCIAL STATEMENTS FOR THE YEAR ENDED 31 DECEMBER 2018:	
Statement of Sources and Uses of Funds	4-5
Statement of Balance Sheet	6
Statement of Expenditure Withdrawal Schedule	7
Statement of Designated Account	8
Notes to the Special Purpose Project Financial Statements	9-14

**TRANSPORT REFORM AND REHABILITATION CENTER
SECOND SECONDARY AND LOCAL ROADS REHABILITATION
LOAN NO. 8143-GE**

**STATEMENT OF MANAGEMENT'S RESPONSIBILITIES FOR THE PREPARATION
AND APPROVAL OF THE SPECIAL PURPOSE PROJECT FINANCIAL STATEMENTS
FOR THE YEAR ENDED 31 DECEMBER 2018**

Management of the Second Secondary and Local Roads Rehabilitation Project (the "Project") implemented by the Transport Reform and Rehabilitation Center ("TRRC") is responsible for the preparation of the special purpose project financial statements that present fairly the financial position of the Project as at 31 December 2018, and its sources and uses of funds and movement in Designated account for the year ended 31 December 2018, in compliance with the Cash Basis International Public Sector Accounting Standard, Financial Reporting under the Cash Basis of Accounting ("IPSAS - Cash Basis"), and in conformity with the World Bank's Financial Management Sector Board's "Guidelines: Annual Financial Reporting and Auditing for World Bank Financed Activities" (the "World Bank Guidelines").

In preparing the special purpose project financial statements, management is responsible for:

- Properly selecting and applying accounting policies;
- Presenting information, including accounting policies, in a manner that provides relevant, reliable, comparable and understandable information;
- Providing additional disclosures when compliance with the specific requirements in IPSAS – Cash Basis are insufficient to enable users to understand the impact of particular transactions, other events and conditions on the Project, financial position and its sources and uses of funds and movements in Designated accounts;
- Making an assessment of the Projects ability to continue as a going concern.

Management is also responsible for:

- Designing, implementing and maintaining an effective and sound system of internal controls, throughout the Project;
- Maintaining adequate accounting records that are sufficient to show and explain the Project's transactions and disclose with reasonable accuracy at any time the financial position of the Project, and which enable them to ensure that the special purpose project financial statements of the Project comply with the Guidelines on Annual Financial Reporting and Auditing for World Bank – Financed Activities issued by the World Bank's Financial Management Sector Board;
- Maintaining statutory accounting records in compliance with Georgian legislation;
- Taking such steps that are reasonably available to them to safeguard the assets of the Project; and
- Preventing and detecting fraud and other irregularities.

The special purpose project financial statements for the year ended 31 December 2018 were authorized for issue on 29 June 2019 by the Management.

On behalf of Management:



Giorgi Tsagareli
Director



Marina Majagaladze
Financial Manager

29 June 2019

29 June 2019



KPMG Georgia LLC
GMT Plaza
5th floor, 4 Liberty Square
Tbilisi, Georgia 0105
Telephone +995 322 93 57 13
Internet www.kpmg.ge

Independent Auditors' Report on Special Purpose Project Financial Statements

To the management of Transport Reform and Rehabilitation Center

Opinion

We have audited the special purpose project financial statements of the Second Secondary And Local Roads Rehabilitation Project (the "Project"), financed under the International Bank for Reconstruction and Development (the "IBRD"), Loan Agreement No. 8143-GE, dated 22 March 2012, implemented by the Transport Reform and Rehabilitation Center (the "Center"), which comprise the Statement of Balance Sheet as at 31 December 2018 and the Statements of Sources and Uses of Funds, Expenditure Withdrawal Schedule ("SOEs") and Designated Account for the year then ended, and notes, comprising a summary of significant accounting policies and other explanatory information. The special purpose project financial statements have been prepared by management in accordance with the International Public Sector Accounting Standard: Financial Reporting Under the Cash Basis of Accounting and in conformity with the World Bank's Financial Management Sector Board's "Guidelines: Annual Financial Reporting and Auditing for World Bank-Financed Activities" (the "World Bank Guidelines") as described in Note 2 to the special purpose project financial statements.

In our opinion, the accompanying special purpose project financial statements present fairly, in all material respects, the financial position of the Project as at 31 December 2018, and its sources and uses of funds for the year then ended 31 December 2018 in accordance with the International Public Sector Accounting Standard: Financial Reporting Under the Cash Basis of Accounting and the World Bank Guidelines.

Basis for Opinion

We conducted our audit in accordance with International Standards on Auditing (ISAs). Our responsibilities under those standards are further described in the *Auditors' Responsibilities for the Audit of the Special Purpose Project Financial Statements* section of our report. We are independent of the Center in accordance with the International Ethics Standards Board for Accountants' *Code of Ethics for Professional Accountants* (IESBA Code), together with the ethical requirements that are relevant to our audit for the special purpose project financial statements in Georgia, and we have fulfilled our other ethical responsibilities in accordance with these requirements and the IESBA Code. We believe that the audit evidence we have obtained is sufficient and appropriate to provide a basis for our opinion.

Other Matter

Data included on pages 4 to 14 of the accompanying special purpose project financial statements that are marked as "*Unaudited*" have not been audited.

Emphasis of Matter - Basis of Accounting and Restriction on Use

We draw attention to Note 2 to the special purpose project financial statements, which describes the basis of accounting. The special purpose project financial statements are prepared to assist the Center to comply with the requirements of IBRD and for providing information to the Government of Georgia and IBRD to assist them in evaluating the Project implementation. As a result, the special purpose project financial statements may not be suitable for another purpose. Our opinion is not modified in respect of this matter.



Responsibilities of Management and Those Charged with Governance for the Special Purpose Project Financial Statements

Management is responsible for the preparation and fair presentation of these special purpose project financial statements in accordance with the International Public Sector Accounting Standard: Financial Reporting Under the Cash Basis of Accounting and the World Bank Guidelines, for determining the acceptability of the basis of accounting and for such internal control as management determines is necessary to enable the preparation of special purpose project financial statements that are free from material misstatement, whether due to fraud or error.

Those charged with governance are responsible for overseeing the Center's financial reporting process.

Auditors' Responsibilities for the Audit of the Special Purpose Project Financial Statements

Our objectives are to obtain reasonable assurance about whether the special purpose project financial statements as a whole are free from material misstatement, whether due to fraud or error, and to issue an auditors' report that includes our opinion. Reasonable assurance is a high level of assurance, but is not a guarantee that an audit conducted in accordance with ISAs will always detect a material misstatement when it exists. Misstatements can arise from fraud or error and are considered material if, individually or in the aggregate, they could reasonably be expected to influence the economic decisions of users taken on the basis of these special purpose project financial statements.

As part of an audit in accordance with ISAs, we exercise professional judgment and maintain professional skepticism throughout the audit. We also:

- Identify and assess the risks of material misstatement of the special purpose project financial statements, whether due to fraud or error, design and perform audit procedures responsive to those risks, and obtain audit evidence that is sufficient and appropriate to provide a basis for our opinion. The risk of not detecting a material misstatement resulting from fraud is higher than for one resulting from error, as fraud may involve collusion, forgery, intentional omissions, misrepresentations, or the override of internal control.
- Obtain an understanding of internal control relevant to the audit in order to design audit procedures that are appropriate in the circumstances, but not for the purpose of expressing an opinion on the effectiveness of the Center's internal control.
- Evaluate the appropriateness of accounting policies used and the reasonableness of accounting estimates and related disclosures made by management.
- Evaluate the overall presentation, structure and content of the special purpose project financial statements, including the disclosures, and whether the special purpose project financial statements represent the underlying transactions and events in a manner that achieves fair presentation.

We communicate with those charged with governance regarding, among other matters, the planned scope and timing of the audit and significant audit findings, including any significant deficiencies in internal control that we identify during our audit.

The engagement partner on the audit resulting in this independent auditors' report is:

Karen Safaryan




KPMG Georgia LLC
Tbilisi, Georgia
29 June 2019

**TRANSPORT REFORM AND REHABILITATION CENTER
SECOND SECONDARY AND LOCAL ROADS REHABILITATION PROJECT
LOAN NO. 8143-GE**

**STATEMENT OF SOURCES AND USES OF FUNDS
AS OF 31 DECEMBER 2018
(in US Dollars)**

	Actual as at 31 December 2018		Planned as at 31 December 2018		Variance	
	Year to date	Cumulative to date	Year to date	Cumulative to date	Year to date	Cumulative to date
			<i>Unaudited</i>	<i>Unaudited</i>	<i>Unaudited</i>	<i>Unaudited</i>
FUNDS RECEIVED BY SOURCES						
International Bank for Reconstruction and Development ("IBRD") funds	5,114,867	26,302,335				
Government of Georgia ("GoG") co- financing	4,313,603	9,061,723				
TOTAL FUNDS RECEIVED	9,428,470	35,364,058				
Foreign exchange difference	-	(225)				
LESS: EXPENDITURES						
Component 1 - Rehabilitation and Improvement of Selected Secondary and Local Roads (IBRD - 80%)	4,468,103	22,781,889	4,468,103	22,781,889	-	-
Component 2 - Institutional Strengthening and Project Management (IBRD - 80%)	235,237	834,642	235,237	834,642	-	-
IBRD TOTAL	4,703,340	23,616,531	4,703,340	23,616,531	-	-
Component 1 Rehabilitation and Improvement of Selected Secondary and Local Roads (GoG - 20%)	4,254,801	8,852,612	4,254,801	8,852,612	-	-
Component 2 Institutional Strengthening and Project Management (GoG - 20%)	58,802	208,659	58,802	208,659	-	-
GoG TOTAL	4,313,603	9,061,271	4,313,603	9,061,271	-	-
TOTAL EXPENDITURES BY COMPONENTS	9,016,943	32,677,802	9,016,943	32,677,802	-	-
UNALLOCATED						
Front end fees	-	75,000	-	75,000	-	-
TOTAL UNALLOCATED EXPENDITURES	-	75,000	-	75,000	-	-
TOTAL PROJECT EXPENDITURES	9,016,943	32,752,802				
NET FLOWS OF FUNDS	411,527	2,611,031				

The special purpose project financial statements were approved by the management of Transport Reform and Rehabilitation Center on 29 June 2019 and were signed on its behalf by:


Giorgi Tsagareli
Director


Marina Majagaladze
Financial Manager

29 June 2019

29 June 2019

The notes on pages 9 to 14 form an integral part of these special purpose project financial statements.

**TRANSPORT REFORM AND REHABILITATION CENTER
SECOND SECONDARY AND LOCAL ROADS REHABILITATION PROJECT
LOAN NO. 8143-GE**

**STATEMENT OF SOURCES AND USES OF FUNDS
AS OF 31 DECEMBER 2018
(in US Dollars)**

	Actual as at 31 December 2017		Planned as at 31 December 2017		Variance	
	Year to date	Cumulative to date	Year to date	Cumulative to date	Year to date	Cumulative to date
			<i>Unaudited</i>	<i>Unaudited</i>	<i>Unaudited</i>	<i>Unaudited</i>
FUNDS RECEIVED BY SOURCES						
International Bank for Reconstruction and Development ("IBRD") funds	4,358,408	21,187,468				
Government of Georgia ("GoG") co-financing	1,169,943	4,748,120				
TOTAL FUNDS RECEIVED	5,528,351	25,935,588				
Foreign exchange difference	75	(225)				
LESS: EXPENDITURES						
Component 1 Rehabilitation and Improvement of Selected Secondary and Local Roads (IBRD - 80%)	4,235,919	18,313,786	4,235,919	18,313,786	-	-
Component 2 Institutional Strengthening and Project Management (IBRD - 80%)	153,179	599,405	153,179	599,405	-	-
IBRD TOTAL	4,389,098	18,913,191	4,389,098	18,913,191	-	-
Component 1 Rehabilitation and Improvement of Selected Secondary and Local Roads (GoG - 20%)	1,131,314	4,597,811	1,131,314	4,597,811	-	-
Component 2 Institutional Strengthening and Project Management (GoG - 20%)	38,327	149,857	38,327	149,857	-	-
GoG TOTAL	1,169,641	4,747,668	1,169,641	4,747,668	-	-
TOTAL EXPENDITURES BY COMPONENTS	5,558,739	23,660,859	5,558,739	23,660,859	-	-
UNALLOCATED						
Front end fees	-	75,000	-	75,000	-	-
TOTAL UNALLOCATED EXPENDITURES	-	75,000	-	75,000	-	-
TOTAL PROJECT EXPENDITURES	5,558,739	23,735,859				
NET FLOWS OF FUNDS	(30,313)	2,199,504				

The notes on pages 9 to 14 form an integral part of these special purpose project financial statements.

**TRANSPORT REFORM AND REHABILITATION CENTER
SECOND SECONDARY AND LOCAL ROADS REHABILITATION PROJECT
LOAN NO. 8143-GE**

**STATEMENT OF BALANCE SHEET
AS OF 31 DECEMBER 2018
(in US Dollars)**

	<u>31 December 2018</u>	<u>31 December 2017</u>
ASSETS		
IBRD Designated account	2,611,031	2,199,504
TOTAL ASSETS	<u>2,611,031</u>	<u>2,199,504</u>
Funds received:		
Funds received from IBRD	26,302,335	21,187,468
Funds received from GoG	9,061,723	4,748,120
Total funds received	<u>35,364,058</u>	<u>25,935,588</u>
Project expenditures:		
Financed by IBRD	(23,616,531)	(18,913,191)
Financed by GoG	(9,061,271)	(4,747,668)
Unallocated	(75,000)	(75,000)
Total project expenditures	<u>(32,752,802)</u>	<u>(23,735,859)</u>
Foreign exchange difference	(225)	(225)
TOTAL PROJECT EXPENDITURES AND OTHER FUNDS	<u>2,611,031</u>	<u>2,199,504</u>

The special purpose project financial statements were approved by the management of Transport Reform and Rehabilitation Center on 29 June 2019 and were signed on its behalf by:



Giorgi Tsagareli
 Director

29 June 2019



Marina Majagaladze
 Financial Manager

29 June 2019

The notes on pages 9 to 14 form an integral part of these special purpose project financial statements.

**TRANSPORT REFORM AND REHABILITATION CENTER
SECOND SECONDARY AND LOCAL ROADS REHABILITATION PROJECT
LOAN NO. 8143-GE**

**STATEMENT OF EXPENDITURE WITHDRAWAL SCHEDULE
FOR THE YEAR ENDED 31 DECEMBER 2018
(in US Dollars)**

Statement of Expenditure Withdrawal Schedule for the year ended 31 December 2018:

Withdrawal No.	Withdrawal application date	Total SOE in withdrawal schedule	Total SOE attributable to 2017	Total SOE attributable to 2018	Attributable to 2018 - Component 1	Attributable to 2018 - Component 2	Total SOE attributable to 2019
15	18-Jun-2018	327,294	44,857	282,437	201,840	80,597	-
17	13-Sep-2018	748,140	-	748,140	661,370	86,770	-
18	18-Dec-2018	1,094,179	-	1,094,179	1,084,786	9,393	-
		2,169,613	44,857	2,124,756	1,947,996	176,760	-


Unaudited

Statement of Expenditure Withdrawal Schedule for the year ended 31 December 2017:

Withdrawal No.	Withdrawal application date	Total SOE in withdrawal schedule	Total SOE attributable to 2016	Total SOE attributable to 2017	Attributable to 2017 - Component 1	Attributable to 2017 - Component 2	Total SOE attributable to 2018
12	19-Jun-17	28,510	-	28,510	(1,014)	29,524	-
13	26-Sep-17	60,000	-	60,000	40,955	19,045	-
14	01-Dec-17	50,530	-	50,530	35,439	15,091	-
15	18-Jun-18	327,294	-	44,857	42,880	1,977	282,437
		466,334	-	183,897	118,260	65,637	282,437

The special purpose project financial statements were approved by the management of Transport Reform and Rehabilitation Center on 29 June 2019 and were signed on its behalf by:


Giorgi Tsagareli
Director


Marina Majagaladze
Financial Manager

29 June 2019

29 June 2019

**TRANSPORT REFORM AND REHABILITATION CENTER
SECOND SECONDARY AND LOCAL ROADS REHABILITATION PROJECT
LOAN NO. 8143-GE**

**STATEMENT OF DESIGNATED ACCOUNT
FOR THE YEAR ENDED 31 DECEMBER 2018
(in US Dollars)**

Balance as at 1 January 2018	<u>2,199,504</u>
ADD	
Funds received from IBRD in 2018	5,114,867
Amount returned back by the contractor	-
Foreign exchange difference in 2018	-
DEDUCT	
Funds used for the Project expenditures in 2018	<u>(4,703,340)</u>
Balance as at 31 December 2018	<u><u>2,611,031</u></u>
Balance as at 1 January 2017	<u>2,229,968</u>
ADD	
Funds received from IBRD in 2017	4,358,635
Amount returned back by the contractor	12,169
Foreign exchange difference in 2017	226
DEDUCT	
Funds used for the Project expenditures in 2017	<u>(4,401,267)</u>
Balance as at 31 December 2017	<u><u>2,199,504</u></u>

**Including the amount returned back by the contractor*

The special purpose project financial statements were approved by the management of Transport Reform and Rehabilitation Center on 29 June 2019 and were signed on its behalf by:



Giorgi Tsagareli
 Director

29 June 2019



Marina Majagaladze
 Financial Manager

29 June 2019

The notes on pages 9 to 14 form an integral part of these special purpose project financial statements.

TRANSPORT REFORM AND REHABILITATION CENTER SECOND SECONDARY AND LOCAL ROADS REHABILITATION PROJECT LOAN NO. 8143-GE

NOTES TO THE SPECIAL PURPOSE PROJECT FINANCIAL STATEMENTS FOR THE YEAR ENDED 31 DECEMBER 2018 (in US Dollars)

1. BACKGROUND

The Investment Center for Euro-Asian Transport Corridor was established in 1995 as a non-entrepreneurial and non-profit legal entity under the laws of Georgia. In accordance with the Georgian Presidential Decree N 119 dated 16 April 1995. The founder of the Investment Center for Euro-Asian Transport Corridor is the Georgian Government.

A project unit named "Transport Reform and Rehabilitation Center (the "Center") was formed within the Investment Center for Euro-Asian Transport Corridor. The Center's principal activity is to manage allocated credits/loans received from the International Development Association ("IDA"), the International Bank for Reconstruction and Development ("IBRD"), the Asian Development Bank ("ADB") and the European Investment Bank ("EIB") and monitor the implementation of transport sector projects.

The Center implements the Second Secondary and Local Roads Rehabilitation Project (the "Project"), financed under the International Bank for Reconstruction and Development (the "IBRD"). The Loan Agreement No.8143-GE (the "Agreement") in the amount of 30 million United States Dollars ("USD") was signed between the Government of Georgia ("GoG") and IBRD on 22 March 2012 ("inception"). The main objectives of the Project are: rehabilitation and improvement of about 225 kilometers for at least nineteen sections of secondary and local roads and strengthening the capacity of Government of Georgia, Road Department of the Ministry of Regional Development and Infrastructure of Georgia (RDMRDI) and the local road construction industry to plan and better manage the road network.

2. BASIS OF PREPARATION AND SIGNIFICANT ACCOUNTING POLICIES

Statement of compliance – These special purpose project financial statements have been prepared in accordance with the Cash Basis International Public Sector Accounting Standard, *Financial Reporting under a Cash Basis of Accounting* and in conformity with the World Bank's Financial Management Sector Board's "Guidelines: Annual Financial Reporting and Auditing for World Bank-Financed Activities" (the "World Bank Guidelines").

The purpose of these special purpose project financial statements is to provide information to the Government of Georgia and International Bank for Reconstruction and Development (IBRD) to assist them in evaluating the Project implementation.

Cash basis of accounting - Project financing is recognized as a source of project funds when the cash is received. Project expenditures are recognized as a use of project funds when the payments are made.

Presentation currency – The national currency of Georgia is the Georgian Lari ("GEL"). These special purpose project financial statements are presented in United States Dollars ("US Dollar" or "USD"), in conformity with World Bank Guidelines. All financial information presented in USD has been rounded to the nearest USD unless otherwise stated.

Transactions in other currencies – Transactions in currencies other than presentation currency are converted to US Dollars at the exchange rate prevailing at the date of the transaction.

Cash – Cash represents balances with State Treasury of Georgia.

3. DESIGNATED ACCOUNT

Designated account is a designated disbursement account of the Project that is maintained in US Dollars at the State Treasury to ensure the payment of eligible expenditures, within defined limits, which do not require individual authorization from IBRD in accordance with the Agreement.

4. BASIS OF FUNDING

**TRANSPORT REFORM AND REHABILITATION CENTER
SECOND SECONDARY AND LOCAL ROADS REHABILITATION PROJECT
LOAN NO. 8143-GE**

**NOTES TO THE SPECIAL PURPOSE PROJECT FINANCIAL STATEMENTS
FOR THE YEAR ENDED 31 DECEMBER 2018**

(in US Dollars)

According to the terms of the Agreement, the expenditures of all works, goods and consultant services contracts, including all applicable taxes are co-financed by proceeds received from IBRD and GoG at a proportional rate of 80% and 20%, respectively.

The land acquisition and associated resettlement costs are funded entirely by the GoG.

5. METHODS OF WITHDRAWAL

The methods of withdrawal used from the inception of the loan to 31 December 2018 were as follows:

(a) Designated account

The Center withdraws the eligible amounts from the Designated account and prepares and sends replenishment requests to the World Bank with authorized signatures. The replenishment requests and respective documentation are reviewed by the World Bank and an approved amount is transferred to the Designated account.

(b) Direct Payment

Available amounts are drawn from time to time within limits determined under the loan agreement for direct payments of eligible expenditures for sub-projects. Direct payments are made by the World Bank directly to third parties. The Center forms withdrawal applications for request of direct payments and sends it to the World Bank, for settlement.

(c) Special Commitment

Special Commitment is a payment to a financial institution for the cost of the Project's expenditures covered by a special commitment. A special commitment is an irrecoverable commitment entered into by the World Bank in writing to pay such amount notwithstanding any subsequent suspension or cancelation. The financial institution provides confirmation that such expenditures have been incurred at the time a request payment is made.

(d) GoG Current Account

The Project maintains a separate account where funds from the GOG are accumulated. The funds are further disbursed to sub-contractors based on the share of expenditures to be incurred. The project has common GEL account and special organization code for their funds in State Treasury of Georgia.

6. STATEMENT OF EXPENDITURES (SOE)

Withdrawals are to be made on the basis of SOEs for expenses on contracts within the following contractual limits:

- (i) All expenditures for works valued at less than USD 4,000,000;
- (ii) Consultant services contracts (firms) valued at less than USD 200,000;
- (iii) Consultant services contracts (individuals) valued at less than USD 50,000;
- (iv) All expenditures for goods and non-consulting services valued at less than USD 300,000.

**TRANSPORT REFORM AND REHABILITATION CENTER
SECOND SECONDARY AND LOCAL ROADS REHABILITATION PROJECT
LOAN NO. 8143-GE**

**NOTES TO THE SPECIAL PURPOSE PROJECT FINANCIAL STATEMENTS
FOR THE YEAR ENDED 31 DECEMBER 2018
(in US Dollars)**

7. RECONCILIATION OF AMOUNTS SHOWN AS RECEIVED FROM THE IBRD TO ACTUAL EXPENDITURES OF THE PROJECT

	<u>31 December 2018</u>
Application of Withdrawals Schedule	
Expenses incurred in 2018 as per the Applications of Withdrawals Schedule	3,280,647
Expenses incurred in 2018 without Applications of Withdrawals Schedule	<u>1,422,693</u>
	<u>4,703,340</u>
IBRD funds received in 2018 (replenishments)	5,114,867
Foreign exchange difference in 2018	<u>-</u>
	<u>5,114,867</u>
Add:	
Opening Balance	
Designated account	<u>2,199,429</u>
	<u>2,199,429</u>
Less:	
Closing Balance	
Designated account	<u>(2,610,956)</u>
	<u>(2,610,956)</u>
TOTAL EXPENDITURES INCURRED IN 2018	<u>4,703,340</u>
	<u>31 December 2017</u>
Application of Withdrawals Schedule	
Expenses incurred in 2017 as per the Applications of Withdrawals Schedule	4,389,098
Expenses incurred in 2017 without Applications of Withdrawals Schedule	<u>-</u>
	<u>4,389,098</u>
IBRD funds received in 2017	4,358,408
Amount returned by Contractors during the 2017	<u>226</u>
	<u>4,358,408</u>
Add:	
Opening Balance	
Designated account	<u>2,229,968</u>
	<u>2,229,968</u>
Less:	
Closing Balance	
Designated account	<u>(2,199,504)</u>
	<u>(2,199,504)</u>
TOTAL EXPENDITURES INCURRED IN 2017	<u>4,389,098</u>

**TRANSPORT REFORM AND REHABILITATION CENTER
SECOND SECONDARY AND LOCAL ROADS REHABILITATION PROJECT
LOAN NO. 8143-GE**

**NOTES TO THE SPECIAL PURPOSE PROJECT FINANCIAL STATEMENTS
FOR THE YEAR ENDED 31 DECEMBER 2018
(in US Dollars)**

8. PROJECT EXPENDITURES BY COMPONENTS

Project activities	Actual as at 31 December 2018		Planned as at 31 December 2018		Variance	
	Year to date	Cumulative to date	Year to date	Cumulative to date	Year to date	Cumulative to date
			<i>Unaudited</i>	<i>Unaudited</i>	<i>Unaudited</i>	<i>Unaudited</i>
Component 1 - Rehabilitation and Improvement of Selected Secondary and Local						
Civil works	8,058,588	28,081,505	8,058,588	28,081,505	-	-
Technical supervision	664,316	2,928,844	664,316	2,928,844	-	-
Design	-	416,334	-	416,334	-	-
Technical assistance for RDMDRI	-	3,094	-	3,094	-	-
Consultancy	-	204,724	-	204,724	-	-
TOTAL COMPONENT 1	8,722,904	31,634,501	8,722,904	31,634,501	-	-
Component 2 - Institutional Strengthening						
Goods	-	307,186	-	307,186	-	-
Road management Support	294,039	736,115	294,039	736,115	-	-
TOTAL COMPONENT 2	294,039	1,043,301	294,039	1,043,301	-	-
TOTAL EXPENDITURES BY COMPONENTS	9,016,943	32,677,802	9,016,943	32,677,802	-	-
UNALLOCATED						
Front end fees	-	75,000	-	75,000	-	-
TOTAL UNALLOCATED EXPENDITURE	-	75,000	-	75,000	-	-
TOTAL PROJECT EXPENDITURES	9,016,943	32,752,802	9,016,943	32,752,802	-	-

**TRANSPORT REFORM AND REHABILITATION CENTER
SECOND SECONDARY AND LOCAL ROADS REHABILITATION PROJECT
LOAN NO. 8143-GE**

**NOTES TO THE SPECIAL PURPOSE PROJECT FINANCIAL STATEMENTS
FOR THE YEAR ENDED 31 DECEMBER 2018
(in US Dollars)**

PROJECT EXPENDITURES BY COMPONENTS

Project activities	Actual as at		Planned as at		Variance	
	31 December 2017		31 December 2017		Year to date	Cumulative to date
	Year to date	Cumulative to date	Year to date	Cumulative to date		
				Unaudited	Unaudited	Unaudited
Component 1 - Rehabilitation and Improvement of Selected Secondary and Local						
Civil works	4,720,399	20,022,917	4,720,399	20,022,917	-	-
Technical supervision	635,540	2,264,528	635,540	2,264,528	-	-
Design	11,294	416,334	11,294	416,334	-	-
Technical assistance for RDMMDRI	-	3,094	-	3,094	-	-
Consultancy	-	204,724	-	204,724	-	-
TOTAL COMPONENT 1	5,367,233	22,911,597	5,367,233	22,911,597	-	-
Component 2 - Institutional Strengthening						
Goods	-	307,186	-	307,186	-	-
Road management support	191,506	442,076	191,506	442,076	-	-
TOTAL COMPONENT 2	191,506	749,262	191,506	749,262	-	-
TOTAL EXPENDITURES BY COMPONENTS	5,558,739	23,660,859	5,558,739	23,660,859	-	-
UNALLOCATED						
Front end fees	-	75,000	-	75,000	-	-
TOTAL UNALLOCATED EXPENDITURE	-	75,000	-	75,000	-	-
TOTAL PROJECT EXPENDITURES	5,558,739	23,735,859	5,558,739	23,735,859	-	-

The Project consists of the following main components:

- Rehabilitation and improvement of about 225 kilometers for at least nineteen sections of secondary and local roads, through the carrying out of works and the provision of goods and consultants' services.
- Strengthen the capacity of the Road Department of the Ministry of Regional Development and Infrastructure (RDMMDRI) of Georgia and Foreign Project Unit (FPU) in project management and implementation, identifying, developing and implementing road safety measures on secondary and local roads and carrying out impact evaluations.

The categories of expenditures incurred are presented in line with the categories specified in the Agreement.

Each component of the Project are further divided into four types of expenses for the SOE purposes: civil works, goods, consultants' services and operating costs.

**TRANSPORT REFORM AND REHABILITATION CENTER
SECOND SECONDARY AND LOCAL ROADS REHABILITATION PROJECT
LOAN NO. 8143-GE**

**NOTES TO THE SPECIAL PURPOSE PROJECT FINANCIAL STATEMENTS
FOR THE YEAR ENDED 31 DECEMBER 2018
(in US Dollars)**

9. COMMITMENTS AND CONTINGENCIES

Management is not aware of any commitments and contingencies which would have a material impact on this special purpose project financial statements as at 31 December 2018 for the year then ended.

10. GEORGIAN OPERATING ENVIRONMENT

The Center's operations are located in Georgia. Consequently, the Center is exposed to the economic and financial markets of Georgia, which display characteristics of an emerging market. The legal, tax and regulatory frameworks continue development, but are subject to varying interpretations and frequent changes which together with other legal and fiscal impediments contribute to the challenges faced by entities operating in Georgia. The special purpose project financial statements reflect management's assessment of the impact of the Georgian operating environment on the operations of the Center. The future operating environment may differ from management's assessment.

11. EVENTS SUBSEQUENT TO THE BALANCE SHEET DATE

There were no significant events subsequent to the balance sheet date.

12. APPROVAL OF SPECIAL PURPOSE PROJECT FINANCIAL STATEMENTS

These special purpose project financial statements were authorized for issue by the management of the Center on 29 June 2019.